

## PROJECT STATUS REPORT

DATED : 31.1.2019

TOWER	STRUCTURE	BRICK / BLOCK WORK	INT. PLASTER	INT. PLUMBING	FINISHING
L	Complete	Complete	Complete	Complete	Complete
M	Complete	Complete	Complete	Complete	Complete
N	Complete	Complete	Complete	Complete	Complete
P	Complete	Complete	Complete	Complete	Complete
Q	Complete	Complete	Complete	Complete	Complete
R	Complete	Complete	Complete	Complete	Complete
S	Complete	Complete	Complete	Complete	Complete
T	Complete	Complete	Complete	Complete	Complete
I	Complete	Complete	Complete	Complete	1F to 15 F Complete
J	Complete	Complete	Complete	Complete	1F to 15 F Complete
B	Complete	Complete	GF to 20F Complete	GF to 13F Complete	4F, 5F & 7F Complete
C	Complete	Complete	2F to 20F Complete	GF to 12F Complete	2F to 12F Complete & 1F flat nos. 101
D	Complete	Complete	1F to 20F Complete	1F to 20F Complete	3F to 17F Complete
E	Complete	Complete	1F to 20F Complete	2F to 15F Complete	2F & 5F Complete & 6F flat nos. 601,602,603 & 605 Complete
F	Complete	1F to 19F Complete	1F to 18F Complete	1F to 9F Complete	-
G	Complete	1F to 20F Complete	1F to 17F Complete	1F to 14F Complete	-
H	Complete	GF to 20F Complete	GF to 19F Complete	GF to 16F Complete	GFL to 10F Complete Complete
A	Complete	Complete	1F to 20F Complete	1F to 20F Complete	1F to 9F Complete
K	Complete	GF to 17F Complete	1F to 17F Complete	GF to 13F	1F Complete
U	Complete	Complete	Complete	1F to 18F Complete	1F to 14F Complete
V	Complete	Complete	Complete	1F to 18F Complete	1F to 7F Complete
W	Complete	Complete	1F to 18F Complete	1F to 18F Complete	1F to 6F Complete