



L o c a t i o n	Activity	Structure	Brick/Block Work	Door Frame	Internal Paster	Balcony Railing	Stair case Railing	Wall Conduiting	Fire fighting work	CPVC pipe mock-up (Toilet)	CPVC pipe mock-up (Kitchen)	External Plaster	Kitchen counter	POP	TILES	Retaining wall, Waterproofing & Plaster	Photograph
Tower-D		Complete upto terrace level	Complete upto terrace level	Complete upto 19th floor	Complete upto 19th floor	Complete upto 19th floor	Complete upto 19th floor	Complete upto 19th floor	Mock-up completed.	Complete upto 18th floor	Started for mock-up.	Complete upto 90 %	Complete upto 19th floor	Completed upto 4th.	Complete only mock-up.		
Tower-E		Complete upto terrace level	Complete upto 19th floor	Complete upto 19th floor	Complete upto 19th floor	Complete upto 19th floor	Complete upto 19th floor	Complete upto 19th floor	Yet to start	Yet to start	Yet to start	Complete upto 10%	Complete upto 19th floor	Yet to start	Yet to start		
Tower-F		18th floor Slab completed.	Complete upto 15th floor	Complete upto 8th floor	Complete upto 8th floor	Started.	Yet to start	Complete upto 10th floor	Yet to start	Yet to start	Yet to start	Yet to start	Complete upto 6th floor	Yet to start	Yet to start	Complete upto 20%	
NTA	Phase-1 Slab Concrete complete up to 18%																
COMMERCIAL TOWER.		Filling 80% completed															