




L o c a t i o n	Activity	Structure	Brick/Block Work	Door Frame	Internal Paster	Balcony Railing	Stair case Railing	Wall Conduiting	Fire fighting work	CPVC pipe mock-up (Toilet)	CPVC pipe mock-up (Kitchen)	External Plaster	Kitchen counter	POP	TILES	Retaining wall, Waterproofing & Plaster	Photograph
	Tower-D		Complete upto terrace level	Complete upto terrace level	Complete upto 19th floor	Complete upto 19th floor	Complete upto 19th floor	Complete upto 19th floor	Complete upto 19th floor	Completed upto 8th floor	Complete upto 18th floor	Complete upto 10th floor	Complete upto 95 %	Complete upto 19th floor	Completed upto 4th.	Complete only mock-up.	
Tower-E		Complete upto terrace level	Complete upto 19th floor	Complete upto 19th floor	Complete upto 19th floor	Complete upto 19th floor	Complete upto 19th floor	Complete upto 19th floor	Yet to start	Yet to start	Yet to start	Complete upto 10%	Complete upto 19th floor	Yet to start	Yet to start		
Tower-F		19th floor Slab completed.	Complete upto 17th floor	Complete upto 8th floor	Complete upto 8th floor	Started. (One elevation completed upto 7th floor)	Yet to start	Complete upto 10th floor	Yet to start	Yet to start	Yet to start	Yet to start	Complete upto 6th floor	Yet to start	Yet to start	Complete upto 20%	
NTA		Phase-1 Slab Concrete complete up to 23%															
COMMERCIAL TOWER.		Filling 80% completed															