





L o c a t i o n	Activity	Structure	Brick/Block Work	Door Frame	Internal Paster	Balcony Railing	Stair case Railing	Wall Conduiting	Fire fighting work	CPVC pipe mock-up (Toilet)	CPVC pipe mock-up (Kitchen)	External Plaster	Kitchen counter	POP	TILES	Retaining wall, Waterproofing & Plaster	Photograph
Tower-D	Complete upto terrace level	Complete upto terrace level	Complete upto 19th floor	Complete upto 18th floor	Complete upto 19th floor	Complete upto 19th floor	Complete upto 19th floor	mock-up. Complited	mock-up. Complited	mock-up. Complited	mock-up. Complited	Completed	3rd floor completed.	mock-up. Complited and 2nd Floor in progress			
Tower-E	Complete upto terrace level	Complete upto 19th floor	Complete upto 19th floor	Complete upto 19th floor	Complete upto 19th floor	Complete upto 19th floor	Complete upto 19th floor	Yet to start	Yet to start	Yet to start	Complete upto 5%	Completed	Yet to start	Yet to start			
Tower-F	17th floor Slab completed.	Complete upto 14th floor	Complete upto 8th floor	Complete upto 8th floor	Started.	Yet to start	Complete upto 7th floor	Yet to start	Yet to start	Yet to start	Yet to start	Complete upto 6th floor	Yet to start	Yet to start	Complete upto 20%		
NTA	Phase-1 Slab Concrete complete up to 18%	UG Water tank Reinforceemnt work in progress															
COMMERCIAL TOWER.	Excavation 65% completed																